BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Special repairs & Providing Aerial Bunched and Street Lighting and automatic Timer controler to Major roads by using Tubular poles to Byatarayanapura Constituency area in Ward No 04, 05 to 11
2	Estimate cost / amount	3.00 Lakhs
3	Name Of Contractor	M/s Sri Lakshmivaradaraja Electrical Stores
4	Amount of Contractor	Rs. 2,08,498
5	Agreement No.	EE/Ele/YZ/AGR/52/2018-19, Dt:05-02-2019
6	No. and date Under which the work order has been issued	EE/Ele/YZ/WO/52/2018-19, Dt:05-02-2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	
12	Work carried out during the first period of extension	
13	Work carried out during And extension	**75%**
14	Time now applied for	
15	Date of recommending time limit applied	**48 Days**
16	Wheather the original application of contractor is enclosed	**Yes**
17	Balance work remaining to be done	**Nil**

18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	
21	Report by Asst. Executive engineer	Work is delayed due to 2019 Lokasabha Election model Code of Conduct is come into force During that period work is stopped.
22	Recommendation of executive engieer	work is delayed due to 2019 Lokasabha Election model Code of Conduct is come into force During that period work is stopped

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone